

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-70

5a. Indicate Type of Lease
State ☒ Fno ☐
5. State Oil & Gas Lease No.
V-267

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input checked="" type="checkbox"/> WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator San Juan Oil Company	8. Farm or Lease Name State 27
3. Address of Operator 705 S. Elgin, Tulsa, OK 74120	9. Well No. #1
4. Location of Well UNIT LETTER M 660 FEET FROM THE West LINE AND 810 FEET FROM THE South LINE, SECTION 27 TOWNSHIP 14S RANGE 34E N.M.P.M.	10. Field and Pool, or Wildcat Undesignated
11. Elevation (Show whether DF, KT, GR, etc.) 4108 GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran and set 13 3/8" 54.5#, K-55, ST&C casing @ 405' with 450 sx Class C with 2% CaCl. Circulate to surface with 47 sx. Bumped plug with 1500 psi. Open bleeder, float did not hold. Repressured casing with 250 psi. SI. WOC 8 hours. NU 13 3/8" casing and BOP equipment. Test 13 3/8" casing @ 600# for 30 minutes. Held okay. Drilling commenced 22 hours after cement was in place.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Susan Lang TITLE Production Technician DATE 11-10-81

APPROVED BY Harry Sexton TITLE Dist. L. Supv. DATE
CONDITIONS OF APPROVAL ANY: