

NO. OF COPIES RECEIVED		
DISTRIBUTION		
NTA FE		
E		
G.S.		
ND OFFICE		
ERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER- Dry
Name of Operator		
aralo, Inc.		
Address of Operator		
. O. Box 832, Midland, Texas 79702 0832		
Location of Well		
UNIT LETTER K	1980 FEET FROM THE South	LINE AND 1914 FEET FROM
THE West	LINE, SECTION 7	TOWNSHIP 14-S RANGE 33-E NMPM.

7. Unit Agreement Name
8. Farm or Lease Name
Samantha "7" State
9. Well No.
2
10. Field and Pool, or Wildcat
Baum-Upper Pennsylvania
12. County
Lea

15. Elevation (Show whether DF, RT, GR, etc.)
4260 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

FORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	TA <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

- 2-15-82 Contacted New Mexico Oil Commission - Pld. tbgs. & pkr.
- 2-16-82 Ran EZ drill cmt retainer. Set @ 9560'. WIH w/ 2 3/8" tbgs. Stung into cmt. retainer. Squeezed w/100 sx Class "H" cement. With 30 sx in formation. pressure increased from 0 psi to 2000 psi. Pld out of cmt retainer & laid down 2 jts. tbgs. Circ'd out 20 sx cmt. Top of plug @ 9500'. Laid down 2 3/8" EUE N-80 tbgs. 90 jts still in sill. SDON
- 2-17-82 Finished laying down tbgs. Installed top half of xmas tree. RDPU. Well P & A'D.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Brenda Caffman

TITLE Agent

DATE 1-10-83

ORIGINAL SIGNED BY

JERRY SEXTON

DISTRICT 1 SUPR.

TITLE

DATE

JAN 12 1983