

5-17-63 Had acid washed Canyon perforations 2/500 gals, Max Press 5500, Min Press 5100, inj rate 2.1 BPM, 10 min SIP 650. Stripped 100 balls salty sulphur water in 7 hrs.

5-20-63 Pulled plug & packers. Moved in casing pulling machine (Lee Co. Casing Pullers).

5-22-63 Set of bridge plug at 10120 with 1 sack cement on top of bridge plug to 11400.

5-21-63 Cut 5-1/2" casing at 10300 and pulled 5-1/2" casing from 10300.

5-24-63 With hole full of heavy sand, cut cement plugs as follows:

25 sack cement plug 10100-10300 (top of 5-1/2" casing)

25 sack cement plug 9700-9800

25 sack cement plug 7400-7500

25 sack cement plug 6000-6100

25 sack cement plug 1577-1677 (in bottom of 8-5/8" casing set at 1627)

5-26-63 Shot off 8-5/8" OD casing at 1220 and pulled 1220 of 8-5/8" casing.

5-28-63 With hole full of heavy sand, cut cement plugs as follows:

25 sack cement plug 1220-1250 (in top of 8-5/8" stub)

25 sack cement plug 378-378 (bottom of 13-3/8" casing)

25 sack cement plug in bottom of collar with regulation dry hole washer.

Completed PLUGGING AND ABANDONING at 12:30 PM 6-3-63 - FINAL REPORT - DRY HOLE,
PLUGGED AND ABANDONED.