

5/13/87

Ran 2" X 1 1/4" X 24'-30' RHBH pump + 1-2' X 1" sub + 1-1" shear tool + 24-1" steel rods + 74-3/4" steel rods + 83-7/8" steel rods + 139-1" fiberglass rods + 1-1" steel rod + 1-6' & 2-4' 1" pony rods. Seated pump, loaded tbg w/20 BW. Rig down & released rig. Put well on production @ 2:00 pm 5/13/87.

5/19/87

Pump 71 BO + 83 BSW, 24 Hrs.

RECEIVED  
MAY 21 1957  
OCC.  
ROBES OFFICE