

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6444	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator Yates Petroleum Corporation		
Address of Operator 207 South 4th St., Artesia, NM 88210		
Location of Well UNIT LETTER <u>E</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>14S</u> RANGE <u>33E</u> N.M.P.M.		

7. Unit Agreement Name
8. Farm or Lease Name Hanladdie WR State
9. Well No. <u>13</u>
10. Field and Pool, or Wildcat Saunders Permo Upper Penn
12. County Lea

15. Elevation (Show whether DF, RT, GR, etc.)
4221.2' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 7:00 AM 8-28-83. Ran 12 joints of 13-3/8" 54.5# J-55 casing set 450'. 1-Texas Pattern notched guide shoe set 450'. Insert float set 412'. Cemented w/450 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 5:00 PM 8-28-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 25 sacks. WOC. Drilled out 5:00 AM 8-29-83. WOC 12 hours. Cut off and welded on flow nipple. Reduced hole to 11". Drilled plug and resumed drilling.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jerry Sexton</u>	TITLE <u>Production Supervisor</u>	DATE <u>8-31-83</u>
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT I SUPERVISOR		
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		

SEP 8 1983