

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-9505	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)		
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator TEXACO INC.		8. Farm or Lease Name NEW MEXICO AT ST.
3. Address of Operator P. O. BOX 728, HOBBS NEW MEXICO 88240		9. Well No. 11-Y
4. Location of Well UNIT LETTER <u>D</u> <u>990</u> FEET FROM THE <u>North</u> LINE AND <u>890</u> FEET FROM THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>14-S</u> RANGE <u>33-E</u> NMPM.		10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4215' (GR)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 10,100'

13 3/8" OD 54# K-55 CSG SET @ 530'
8 5/8" OD 24# & 32# K-55 CSG SET @ 4190'

1. RAN 10,087' 5 1/2" OD 17# N-80 & J-55 CSG AND SET @ 10,100'.
2. CEMENTED 1ST STAGE W/700 SX LW CEMENT CONTAINING 10# GILSONITE, 1/4# FLOCELE & .6% HALAD PER SACK FOLLOWED W/250 SX 50-50 POZMIS AND CLASS H CEMENT CONTAINING 6# GILSONITE, 1/4# FLOCELE & .8% HALAD-9 PER SACK.
3. WITH DV TOOL OPEN @ 6975' CEMENTED 2ND STAGE W/1400 SX LW CEMENT CONTAINING 10# GILSONITE, 1/4# FLOCELE AND .2% HALAD PER SACK. CEMENT CIRCULATED. JOB COMPLETE 8:00 P.M., 10-30-83. WOC IN EXCESS OF 18 HRS.
4. TESTED 5 1/2" CSG TO 2000# FOR 30 MINUTES, 4:00-4:30 PM, 11-5-83. TESTED OK. JOB COMPLETE 4:30 PM, 11-5-83.

SIGNED Jerry Sexton TITLE Asst Dist Mgr DATE 11-9-83
ORIGINAL SIGNED BY JERRY SEXTON
APPROVED BY DISTRICT I SUPERVISOR TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

NOV 14 1983