

4½" casing set @ 8964' w/200 sx (TOC 8200').

8 5/8" casing set @ 4065' w/cement circulated.

13 3/8" casing set @ 485' w/cement circulated.

PBTD - 8902'. Work expected to begin about October 10, 1984 using
Well Service Rig and Halliburton.