

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-83

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
LC 815

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
Yates Petroleum Corporation
Address of Operator
207 South 4th St., Artesia, NM 88210
Location of Well
E 1980 North 660
UNIT LETTER FEET FROM T-L LINE AND FEET FROM
West 21 14S 33
THE LINE, SECTION TOWNSHIP RANGE NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
4223.4' GR
12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
FULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 3:30 PM 12-16-83. Ran 12 jts of 13-3/8" 48# J-55 casing set 460'. 1-Texas Pattern notched guide shoe set 460'. Insert float set 420'. Cemented w/450 sacks Class C 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 1:45 AM 12-17-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 9:45 PM 12-17-83. WOC 18 hrs. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 11". Drilled plug and resumed drilling. Ran 100 jts of 8-5/8" 32# J-55 casing set 4197'. 1-Texas Pattern notched guide shoe set 4197'. Float collar set 4154'. Cemented w/3350 sacks Halliburton Lite, 15# salt. Tailed in w/250 sacks Class C 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 9:15 PM 12-22-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated. WOC. Drilled out 3:15 PM 12-23-83. WOC 18 hrs. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Production Supervisor DATE 1-10-84

APPROVED BY DISTRICT 1 SUPERVISOR TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

JAN 12 1984

RECEIVED

JAN 10 1984

O.C.D.
HOBBS OFFICE