

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-83

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Great Western Drilling Company	8. Farm or Lease Name Libbie James
3. Address of Operator P.O. Box 1659, Midland, TX 79702	9. Well No. 1
4. Location of Well UNIT LETTER <u>P</u> <u>510</u> FEET FROM THE <u>South</u> LINE AND <u>560</u> FEET FROM THE <u>East</u> LINE, SECTION <u>31</u> TOWNSHIP <u>12-S</u> RANGE <u>36-E</u> NMPM.	10. Field and Pool, or Wildcat Tatum-Wolfcamp Pool
11. Elevation (Show whether DF, RT, GR, etc.) 4,005.6' GR, 4,023.6' KBM	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNG.	<input checked="" type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOBS	<input checked="" type="checkbox"/>		
OTHER	<input type="checkbox"/>		

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2/13-14/84: Spudded 17½" hole @ 12:00 noon, 2-13-84. T.D. 17½" hole @ 458' @ 9:45 p.m., 2-13-84. Ran 10 jts 13-3/8" OD, 48#/ft., H-40, ST&C, Rg 3 csg. Set 436.83' of 13-3/8" csg. @ 457.83' KBM. Cemented w/475 sxs. class C cement plus 2% calcium chloride mixed @ 14.8#/gal. Plug down @ 2:10 a.m., 2-14-83. NMOCC notified but did not witness. WOC 23½ hrs. Ran temperature survey and found top of cement 42" from top of hole. Ran 1" Kobe pipe and cemented the 42" and left 1' of cement in the cellar. Nippled up. Tested csg & BOP's to 800 psi for 30 min. - held. Drilled cement & plug, now drilling ahead @ 458'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. B. Meyer TITLE Asst. to Gen. Supt. DATE 2-22-84

APPROVED BY ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT SUPERVISOR
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____ DATE _____

FEB 27 1984

RECEIVED
FEB 24 1984
O.C.D.
HOBBS OFFICE