

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

30-025-28645

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-9560	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
TEXACO Inc.	N. M. 'RG' St. NCT-2
3. Address of Operator	9. Well No.
P. O. Box 728, Hobbs, New Mexico 88240	4
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER B 990 FEET FROM THE North LINE AND 2309 FEET FROM	Saunders Permo
THE East LINE, SECTION 16 TOWNSHIP 14-S RANGE 33-E NMPM.	Upper Penn
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4225' (GR)	Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>


17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 10,100'
13 3/8" OD 48# CSG SET @ 560'
8 5/8" OD 32# J-55 CSG SET 4215'

1. RAN 10,085' (247 JTS) 5 1/2" OD 17# N-80 & K-55 CASING AND SET @ 10,100'.
2. CEMENTED 1ST STAGE W/ 750 SX HLW CEMENT CONTAINING 1/4# FLOCELE PER SACK FOLLOWED W/250 SX 50-50 POZMIX-CLASS H CEMENT CONTAINING 1/4# FLOCELE & .8% HALAD-9 PER SACK.
3. WITH DV TOOL OPEN @ 7024' CEMENT 2ND STAGE W/1200 SX HLW CEMENT CONTAINING 1/4# FLOCELE PER SACK. CEMENT CIRCULATED. JOB COMPLETE 6:00 AM, 5-1-84. WOC IN EXCESS OF 18 HRS.
4. TESTED 5 1/2" CASING TO 1500# FOR 30 MINUTES, 6:00-6:30 P. M., 5-3-84. TESTED OK. JOB COMPLETE 6:30 PM, 5-3-84.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED



TITLE Asst Dist Mar

DATE 5-4-84

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

MAY 7 1984

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: