

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

30-025-28645

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-9560	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		N.M. 'BG' St. NCT-2
3. Address of Operator		9. Well No.
P. O. Box 728, Hobbs, New Mexico 88240		4
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER B 990 FEET FROM THE North LINE AND 2309 FEET FROM		Saunders Permo Upper Penn
THE East LINE, SECTION 16 TOWNSHIP 14-S RANGE 33-E N.M.P.M.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4225' (GR)		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 4215'  
13 3/8" OD 48# H-40 CSG SET @ 560'.

1. Ran 4200' (105 Jts) 8 5/8" OD 32# J-55 Csg & Set @ 4215'.
2. Cemented W/1900 sx. HLW Cement containing 15# Salt & 1# FLOCELE Per sx. followed W/300 sx. class 'H' cement containing 1# Flocele per sx. Cement circulated. Job Complete 9:30 AM, 4-14-84. WOC 18 hrs.
3. Tested 8 5/8" Csg to 1000# for 30 minutes, 3:45-4:15 AM, 4-15-84. Tested OK. Job complete 4:15 AM, 4-15-84.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 4-16-84

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APR 17 1984