

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-70

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-9560

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. Unit Agreement Name	-
8. Farm or Lease Name	NCT-1
	New Mexico 'BG' State
9. Well No.	5
10. Field and Pool, or Wildcat	Saunders Permo Upper Penn
11. Location of Well	UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1680</u> FEET FROM THE <u>West</u> LINE, SECTION <u>14</u> TOWNSHIP <u>14-S</u> RANGE <u>33-E</u> NMPM.
12. County	Lea
15. Elevation (Show whether DF, RT, GR, etc.)	4188' (GR)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

FORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
REPAIR OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 10,100'
13 3/8" OD 54.5# J-55 CSG SET @ 525'
8 5/8" OD 24# J-55 CSG SET @ 4194'

1. RAN 10,085' (248 JTS) 5 1/2" OD 17# L-80 & K-55 CASING AND SET @ 10,100'.
2. CEMENTED 1ST STAGE W/750 SX HLW CEMENT CONTAINING 1/4# FLOCELE PER SACK FOLLOWED BY 200 SX 50/50 POZMIX AND CLASS H CEMENT CONTAINING 1/4# FLOCELE AND .8% HALAD-9 PER SACK.
3. WITH DV TOOL OPEN @ 7024', CEMENTED 2ND STAGE W/1200 SX HLW CEMENT CONTAINING 1/4# FLOCELE PER SACK. CEMENT CIRCULATED. JOB COMPLETE 12:40 AM, 7-17-84. WOC IN EXCESS OF 18 HRS.
4. TESTED 5 1/2" CASING TO 1500# FOR 30 MINUTES, 8:45 - 9:15 A. M., 7-20-84. TESTED OK. JOB COMPLETE 9:15 AM, 7-20-84.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CO Eddie W. Seay TITLE Asst Dist Supt. DATE 7-23-84

APPROVED BY Oil & Gas Inspector TITLE _____ DATE JUL 25 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUL 24 1984

O.C.D.
HOBBS OFFICE