

HUBER STATE NO. 1

- 3-12-85 MIRU PBCP. Release packer. TOH with 380 jts 2 3/8" tubing, seating nipple, 5 1/2" Baker Model R Double Grip packer and 2 jts 2 3/8" tailpipe. Started TIH. SION.
- 3-13-85 TIH w/2 3/8" tubing open ended to 12,938'. RU Halliburton, Mixed Gel and circulated hole with 210 bbls 10 lb mud laden fluid. Spot 20 sx Class "H" cement plug from 12938-12724. WOC 3 hrs.. Tagged plug at 12724'. Pull tubing to 12140'. Spot 20 sx Class H cement plug from 12140-11928'. Pulled 30 stands. SION.
- 3-14-85 Finished TOH. Welded pull stub on. Pulled stretch. Had 12" stretch with 30 pts. Stretch calculations showed freepoint at 5828'. RU Ryco. Ran Freepoint. 60-70% free at 5004'. 100% Free at 4815'.
- 3-15-85 TIH with 2 3/8" tubing to 7949'. Spotted 35 sx class "H" plug from 7949' back to 7628'. Cut 5 1/2" casing off at 4945'. TOH laying 1000' of 5 1/2" casing. SION.
- 3-16-85 Laid down total of 130 jts 5 1/2", 20 lb/ft, N-80 LTC casing (4976.65' Threads on) Ran 2 3/8" tubing to 5000'. Set 25 sx class C cement plug. WOC 2.5 hrs. Tagged top of plug at 4898'. Raised tubing to 4554'. Set 35 sx class C cement plug. WOC.
- 3-17-85 Tagged top at 4444'. Set 35 sx C1 H plug at 2950'. Set 35 sx C1 H plug at 2246'. Set 35 sx C1 H plug at 432'. Set 10 sx C1 H surface plug. Cut casing off. Welded dry hole marker on.

PLUGGED AND ABANDONED

RECEIVED

APR - 2 1985

G. D.
HOSSS OFFICE