

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG 3818	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Pyro ABK State
3. Address of Operator 207 South 4th St., Artesia, NM 88210	9. Well No. 1
4. Location of Well UNIT LETTER <u>B</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>33</u> TOWNSHIP <u>13S</u> RANGE <u>33E</u> NMPM.	10. Field and Pool, or Wildcat Und. Lazy J Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4243.5' GR	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☐  
OTHER Intermediate Casing ☒

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-17-85. Ran 107 joints 8-5/8" 32# J-55 casing set at 4195'. 1-Texas Pattern notched guide shoe set 4195'. Float collar at 4154'. Cemented w/1500 sacks Pacesetter Lite, 5#/sack salt and 1/4#/sack celloseal. Tailed in w/250 sacks Class "C" Neat. Compressive strength of cement - 1025 psi in 12 hrs. PD 3:30 PM 1-17-85. Bumped plug to 1500 psi, released pressure and float held okay. Cement circulated 50 sacks to pit. WOC. Drilled out 2:15 PM 1-18-85. WOC 22 hrs and 45 minutes. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie W. Seay

TITLE Production Supervisor

DATE 1-28-85

Eddie W. Seay

APPROVED BY Oil & Gas Inspector  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JAN 31 1985

RECEIVED

JAN 31 1985

5-41  
KODAK OFFICE