

SUNDRY NOTICES AND REPORTS ON WELLS

Page 3

Jones 34 Federal #1

5/21/87 SI for BHP build-up.

5/22/87 SI for BHP build-up.

5/23/87 RU to pull BHP tools. Wireline broke @ 1200'. Unable to fish.

5/24/87 Fish wireline & BHP tools. Run pressure gradients.

5/25/87 SI, build tank battery.

5/30/87 RU & run draw down test.

5/31/87 Running draw down test. Avg. recovery on 12/64" choke w/685# FTP of 17.4 BOPH w/178 MCFPD, GOR 605.

6/01/87 Continue running draw down test, FTP 640# on 12/64" choke. Recovery 10.5 BOPH w/143 MCFGPD, GOR @ 585. Cum. Production, 731 BO.