

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

**OIL CONSERVATION DIVISION**  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name <b>Speight</b>
Name of Operator <b>Newhall Resources</b>		8. Farm or Lease Name
Address of Operator <b>P.O. Box 8629 Midland, Texas 79708</b>		9. Well No. <b>2</b>
Location of Well		10. Field and Pool, or Wildcat <b>Bronco/Siluro Devonian</b>
UNIT LETTER <b>H</b> <b>330</b> FEET FROM THE <b>East</b> LINE AND <b>1650</b> FEET FROM THE <b>North</b> LINE, SECTION <b>15</b> TOWNSHIP <b>13-S</b> RANGE <b>38-E</b> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.) <b>3804.6 GR</b>		12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
LL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Drilled an 8-3/4" hole from 4563 to 11,885'. Ran in hole with 2 Jts. of 7" 26# S-95 (79.15), 19 Jts 7" 26# P-110 (698.91) 29 Jts of 7" 26# C-95 (1172.95) 70 Jts of 7" 23# S-95 (2879.00) and 66 Jts of 7" 23# N-80 (2471.12) and a 7" x 9-5/8" Baker liner hanger. Set hanger at 4298'. Circulated hole for 90 minutes prior to cement job. Hole bridged off and was unable to cement casing. Set liner packer and moved drilling rig. Prep to move in completion rig and perforate holes to cement across Devonian for completion.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie W. Seay TITLE Production Manager DATE 9-2-87

PROVED BY Eddie W. Seay TITLE Oil & Gas Inspector DATE SEP 8 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
SEP 4 1987  
ACD  
HOBBS OFFICE