District Office	
State of New Mexico	
DISTRICT I Energy, Minerals and Natural Resources Department	WELL API NO.
DISTRICT II OIL CONSERVATION DIVISION	30-025-35422
P.O. Drawer DD, Artesia NM 88210 P.O. Box 2088	· · · · · · · · · · · · · · · · · ·
DISTRICT III Santa Fe, New Mexico 87504-2088	5. Indicate Type of Lease
1000 Rio Brazos Rd., Aztec NM 87410	State X Fee
SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO DIFFERENT RESERVOIR. USE " APPLICATION FOR PERMIT"	O A 7. Lease Name or Unit Agreement Name
(FORM C-101) FOR SUCH PROPOSALS.)	
	Morton Unit
1. Type of Well: OIL GAS	Morton onit
2. Name of Operator	8, Well No.
YATES PETROLEUM CORPORATION	3
3 Address of Operator	9. Pool Name or Wildcat
105 South 4th Street, Artesia, NM 88210	Morton Mississippian
4. Well Location	
Unit Letter P : 800 Feet From The South Line and 660	Feet From TheEastLine
Section 32 Township 14S Range 35E NMPM	Lea COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	
4176' GR	
11. Check Appropriate Box to Indicate Nature of Notice, Report, or Othe	
11. Check Appropriate Box to Indicate Nature of Notice, Report, or Othe	
NOTICE OF INTENTION TO: SUBSEQ	UENT REPORT OF:
	ALTERING CASING
TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS.	
PULL OR ALTER CASING CASING TEST AND CEMENT JC	
OTHER OTHER Drill .	
12 Describe Proposed or Completed Operations (Clearly state all pertient details and give per	tinenet dates including estimated

Submit 3 copies

to Appropriate

(_

12. Describe Proposed or Completed Operations (Clearly state all pertient details, and give pertinenet dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-16-2001 - TD 50'. Moving in & rigging up rotary tools. Resumed drilling @ 10:00 pm 8-16-01. Drilled to 385'. NOTE: Notified Sylvia Dickey w/OCD - Hobbs of operations.

TD 424'. Reached TD @ 6:30 am MST 6-17-01. Ran 10 jts 11-3/4" 42# H-40 8R STC (429.99') casing set @ 424'. Texas pattern guide shoe set @ 424'. Insert float set @ 379.58'. Cemented with 175 sxs Premium Plus with 2% CaCl2 (yld 1.34, wt. 14.8). PD @ 12:30 MST 8-17-01. Bumped plug to 450 psi held OK. Circulated 80 sxs cement. WOC. Drilled out @ 3:45 pm 8-18-01. WOC 27 hrs & 15 mins. Reduced hole to 11" & resumed drilling. Notified Sylvia Dickey w/OCD - Hobbs of operations.

hereby certify that the information above a true and complete to the best of SIGNATURE	of my knowledge and belief.	DATE	5-Nov-01
TYPE OR PRINT NAME Donna Clack		TELEPHONE NO.	505-748-1471
This space for State Use)	TITLE		
CONDITIONS OF APPROVAL, IF ANY:	PERCENCE AND A		<u></u>
3			