

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Taylor Pruitt		8. Farm or Lease Name Atlantic Tucker
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico		9. Well No. 2
4. Location of Well UNIT LETTER M 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 24 TOWNSHIP 7 S RANGE 32 E NMPM.		10. Field and Pool, or Wildcat Undes Chaveroo-SA
15. Elevation (Show whether DF, RT, GR, etc.) 4438.3		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12 1/4" hole 8:15 PM 1/19/68. Cemented 8 5/8" 20# casing at 335 feet with 225 sacks Class "H" cement 2% calcium chloride. Cement circulated. Plug down 3:30 AM 1/20/68. WOC 18 hours and pressure tested casing with 1000# for 30 minutes, test O.K.

Cemented 5 1/2" 15.5# casing at 4460 with 300 sacks Halliburton light cement and 200 sacks Incor Pozmix, 2% gel, 0.75% CFR-2, 11# salt per sack. Bumped plug with 1500# 9:00 PM 1/28/68. WOC 48 hours and pressure tested casing with 2000# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. L. Smith	TITLE Agent	DATE 1/31/68
APPROVED BY [Signature]	TITLE Contract	DATE
CONDITIONS OF APPROVAL, IF ANY:		