

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

AUG 10 5 48 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling Well		7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company		8. Farm or Lease Name Tucker
3. Address of Operator P. O. Box 1978, Roswell, New Mexico 88201		9. Well No. 1
4. Location of Well UNIT LETTER L , 1880 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 24 TOWNSHIP 7-S RANGE 32-E NMPM.		10. Field and Pool, or Wildcat Chaveroo-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4450' DF (L&S)		12. County Roosevelt

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RU Verna Drilling Co. rotary tools, spudded well @ 5:00 PM 8/9/68.
Drld 12-1/4" hole to 370' SLM. Ran 12 jts 8-5/8" OD 8R 24# J-55 ST&C
Cl. I csg w/guide shoe & float collar = 353.21'. Set @ 363.61'.
1 centralizer @ 345'. Cemented w/250 sx Incor + 2% CaCl₂. Plug down
@ 12:10 AM 8/10/68. Cement circulated. Tested 8-5/8" casing to 1100#
for 30 minutes. OK & job complete @ 7:00 PM 8/10/68 after 19 hrs WOC.
Resumed drilling - 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed

SIGNED O. D. Bretches TITLE Dist. Drlg. Supervisor DATE 8/14/68

APPROVED BY John W. Runyan TITLE Geologist DATE _____
CONDITIONS OF APPROVAL, IF ANY: