

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Nov 9 1 09 PM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Drilling	7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company	8. Farm or Lease Name Tucker
3. Address of Operator P. O. Box 1978, Roswell, New Mexico 88201	9. Well No. 4
4. Location of Well UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 23 TOWNSHIP 7-S RANGE 32-E NMPM.	10. Field and Pool, or Wildcat Chaveroo-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4458' Ground	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Drilled 7-7/8" hole to 4500' SLM @ 12:30 PM 10/23/68. Ran 141 jts 4-1/2" OD 8R 10.5# J-55 csg w/float shoe & float collar = 4490.79'. Set @ 4499.89'. Cemented w/500 sx 1:1 Incor Diamix containing 5/10 of 1% friction reducer. Plug down @ 10:00 AM 10/24/68. Ran 12 jts (392') of sand-epoxy coated csg from 4105-4497. Tested 4-1/2" csg to 1600# for 30 min. OK & job complete @ 8:48 AM 10/26/68 after WOC 47 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed

SIGNED **O. D. Bretches**

TITLE **Dist. Drlg. Supervisor**

DATE **11-5-68**

APPROVED BY

TITLE **SUPERVISOR DISTRICT**

DATE

CONDITIONS OF APPROVAL, IF ANY: