| COPIES RECEIVED                                  | NEW ME                                 | XICO OIL CONSERV      | Form C-103<br>Supersedes Old<br>C-102 and C-103<br>Effective 1-1-65<br>5a. Indicate Type of Lease |                                 |
|--|--|-----------------------|---|---------------------------------|
| LAND OFFICE OPERATOR                             |  |                       |   | State State Oil & Gas Lease No. |
| (DO NOT USE THIS FORM FOR PRO<br>USE "APPLICATI  | 7. Unit Agreement Name                 |                       |   |                                 |
| 2. Name of Operator Atlantic Richfie             | 8. Farm or Lease Name<br><b>Tucker</b> |                       |   |                                 |
| 3. Address of Operator<br><b>P. O. Box 1978,</b> | 9, Well No.<br><b>4</b>                |                       |   |                                 |
| 4, Location of Well UNIT LETTERO,                | 660 FEET FROM                          | THE South             | INE AND 1980 FEET F   | 10. Field and Pool, or Wildcat  |
|  |  | WNSHIP 7-S            |   |                                 |
|  | 12. County<br>Roosevelt                |                       |   |                                 |
| Check A<br>NOTICE OF IN                          | ppropriate Box 7<br>TENTION TO:        | fo Indicate Natur<br> | e of Notice, Report or<br>SUBSEQUE  | Other Data<br>ENT REPORT OF:    |
| PERFORM REMEDIAL WORK                            |  | CON<br>E PLANS CAS    | MEDIAL WORK<br>MMENCE DRILLING OPNS.  | ALTERING CASING                 |
| OTHER  |  |                       | OTHER   |                                 |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1 103.

MI & RU Verna Drilling Company rotary tools. Spudded 12-1/4" hole @ 1:30 PM 10/14/68. Drilled to 405' SLM @ 9:20 PM 10/14/68. RU & ran 12 jts 8-5/8" J-55 24# ST&C Class I casing w/guide shoe & float collar = 387.91', set @ 397.91'. Cemented w/250 sx Incor Class "C" cement w/2% CaCl. Plug down @ 10:45 PM 10/14. Cement circulated. Tested 8-5/8" casing to 1000 psi for 30 min. Held OK & job complete @ 5:00 PM 10/15/68 after 18 hrs WOC. Resumed drilling - 7-7/8" hole.

| 18. I hereby certify that the information above is true and complet<br>Original Signed | te to the t | best of my knowledge ar | d belief.  |        | <u> </u> |
|--|-------------|-------------------------|------------|--------|----------|
| SIGNED O. D. Bretches  | TITLE _     | Dist. Drlg.             | Supervisor | DATE   | 10-16-68 |
| APPROVED BY AREA CONDITIONS OF APPROVAL, IF ANY:                                       | TITLE_      |                         | :          | DATE _ | in Kalar |