

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
-	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		A. Parrish NCT-1
3. Address of Operator		9. Well No.
P. O. Box 728, Hobbs, New Mexico 88240		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>F</u> . 1980 FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM		Undesignated
THE <u>West</u> LINE, SECTION <u>27</u> TOWNSHIP <u>3-S</u> RANGE <u>33-E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
Not Available		Roosevelt

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 402'

Spudded 11" Hole, 6:30 A. M., June 12, 1970

Ran 390' (11 Joints) 8 5/8" O. D. 20# Smls. Casing and cemented @ 402' W/250 sx. Class "C" Cement W/1% CaCl. Cement Circulated. Plug @ 382'. Job Complete 4:30 A. M., June 16, 1970.

Tested 8 5/8" O. D. Casing W/600# for 30 minutes from 10:30 to 11:00 P. M., June 16, 1970. Tested O. K. Drill out cement and re-tested W/600E for 30 minutes from 5:30 to 6:00 A. M., June 17, 1970. Tested O. K. Job Complete 6:00 A. M., June 17, 1970.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Assistant District Superintendent DATE June 18, 1970

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUN 16 1970

OIL CONSERVATION COMM.
HOBBS, N. M.