

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator ENSERCH EXPLORATION, INC.	8. Farm or Lease Name Lambirth
3. Address of Operator 7701 N. Stemmons Freeway, Suite 800, Dallas, Texas 75247	9. Well No. 7
4. Location of Well UNIT LETTER <u>P</u> <u>660</u> FEET FROM THE <u>East</u> LINE AND <u>510</u> FEET FROM THE <u>South</u> LINE, SECTION <u>30</u> TOWNSHIP <u>T5S</u> RANGE <u>33E</u> NMPM.	10. Field and Pool, or Wildcat South Peterson Fusselman
15. Elevation (Show whether DF, RT, GR, etc.) 4376.5 GR	12. County Roosevelt

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOBS ☐  
OTHER Report of Drilling Operations ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 17-1/2" hole to 361'. Set 13-3/8", 48#, H-40 casing at 358'. Cemented with 300 sx Class "C" cement with 2% cacl. Circulated cement to surface. Installed 12" B.O.P.'s. Tested to 1000 lbs. Drilled 12-1/4" hole to 2,000'. Set 8-5/8", 24#, K-55 casing at 1,991'. Cemented with 550 sx cement followed by 200 sx class "C". Circulated cement to surface. Nippled up 10" B.O.P.'s tested to 1500 lbs.

Drilled 7-7/8" hole to 7,882'. Set 5-1/2", 15.5#, K-55 casing at 7858'. Cemented with 450 sx class "H" cement. Top of cement at 6630'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. R. Kinder TITLE Drilling Superintendent DATE May 24, 1979

APPROVED BY \_\_\_\_\_ DATE MAY 28 1979

CONDITIONS OF APPROVAL, IF ANY:

SUPERVISOR DISTRICT 1

RECEIVED

MAY 28 1979

U.S. DEPARTMENT OF AGRICULTURE  
WASHINGTON, D.C.