

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Marathon Oil Company		8. Farm or Lease Name Effie Boyd
3. Address of Operator P.O. Box 2409 Hobbs, NM 88240		9. Well No. 1
4. Location of Well UNIT LETTER <u>I</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>11</u> TOWNSHIP <u>4-S</u> RANGE <u>31-E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4336.1 GR		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17 1/2" surface hole at 2:00 a.m. MST on 1-21-80. Drilled to 430'. Ran 10 joints 13 3/8" 48# H-40 ST&C 8RD casing with guide shoe and insert float and set 22" below ground level to 398'. Cemented with 350 sacks Class "C" with 2% calcium chloride. Circulated 63 sacks to pit. Bumped plug at 10:20 p.m. with 600#. WOC 24 hours. Nipped up BOP. Went in hole with 12 1/4" bit. Tested casing to 800# - okay. Drilled 10' of cement and tested casing to 1500# - okay. Began drilling 12 1/4" hole at 9:45 p.m. 1-24-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Mark E Brown</u>	TITLE <u>Production Engineer</u>	DATE <u>1-30-80</u>
Orig. Signed by Jerry Sexton Dist 1, Sup		
APPROVED BY _____	TITLE _____	DATE <u>FEB 1 1980</u>
CONDITIONS OF APPROVAL, IF ANY:		