

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Coquina Oil Corporation		8. Farm or Lease Name Clemmons
3. Address of Operator P. O. Drawer 2960 Midland, TX 79702		9. Well No. 1
4. Location of Well UNIT LETTER <u>C</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>10</u> TOWNSHIP <u>6S</u> RANGE <u>32E</u> N.M.P.M.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (show whether DF, RT, CR, etc.) 4467.6' GR		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole to 3100'. Ran 17 jts, 709', 28#, S-80, STC 8-5/8", and 60 jts, 2450', 24#, K-55, STC, 8-5/8" casing and set at 3094'. Cemented w/1345 sx "Lite", 7½% salt, ¼# cello seal and tail w/250sx C1 "C". PD 2:20 PM. Bump plug w/1500 psi. Circ. 150 sx to surface, check float, OK. WOC 18 hours. Cut off casing, NU BOP's, tested BOP's and casing to 1000 psi, OK. Now drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>A. L. Crain</u>	TITLE <u>Drilling Manager</u>	DATE <u>7/21/80</u>
APPROVED BY <u>John Brown</u>	TITLE _____	DATE <u>JUL 28 1980</u>
CONDITIONS OF APPROVAL, IF ANY:		