

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input checked="" type="checkbox"/> WELL GAS <input type="checkbox"/> WELL OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Arbusto Energy, Inc.	8. Farm or Lease Name Moore
3. Address of Operator 1610 North J, Midland, Tx 79701	9. Well No. 1
4. Location of Well UNIT LETTER F, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 8 TOWNSHIP 6-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4386.5 GR	12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 5:30 p.m. on 8/12/80.

Drilled a 17" hole to 416'. Circulated 30 min. Ran 10 jts. 12 3/4" 35# casing.
Set casing @ 413'. Cemented w/400 sx Class "C" 2% CaCl. Ran 1 centralizer at 372'.
Circulated out 80 sx cement. Plug down @ 9:30 a.m. on 8/13/80. After 18 hours, nipped ,
up B.O.P. & pressured to 700 psi for 30 minutes. Pressure was 680 psi at end of
30 minute test. Tested O.K. Commenced drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Neal A Taylor TITLE Agent DATE 8/20/80

APPROVED BY Orig. Signed by TITLE DATE AUG 22 1980
CONDITIONS OF APPROVAL, IF ANY:
Jerry Sexton
Dist. L. Supp.