

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
Name of Operator Amoco Production Company		8. Farm or Lease Name Killion
Address of Operator P. O. Box 68 Hobbs, NM 88240		9. Well No. 1
Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>19</u> TOWNSHIP <u>5-S</u> RANGE <u>33-E</u> NMPM.		10. Field and Pool, or Wildcat South Peterson Fusselman
15. Elevation (Show whether DF, RT, GR, etc.) 4413.1' GL		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
FULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 8098' and ran K-55 5-1/2" casing (1323' of 17#, 5373' of 15.5# and 1402' of 14#) set at 8098'. Cemented with 1870 SX Lite cement with additives and 350 SX Class H cement with additives. Plugged down at 6 a.m. 11-2-80. Ran temp survey. Top of cement at approx. 1975'. Will test casing when service unit is moved in.

0+4-NMOCD, H 1-Hou 1-Susp 1-LBG 1-W. Stafford, Hou 1-Phillips

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Benton Green TITLE Assist. Admin. Analyst DATE 11-5-80

Orig. Signed by
Jerry Sexton

APPROVED BY Dick L. Supra TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: