


OIL CONSERVATION DIVISION

PLUG AND ABANDON REPORT



SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PRODUCE TO BE USED IN A DIFFERENT RESERVOIR. USE MAPS FOR PERMIT TO PLUG AND ABANDON OPERATIONS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER		7. Unit Ac. (must name)
2. Name of Operator Energy Reserves Group, Inc.		8. Farm or Lease Name Fleming
3. Address of Operator P. O. Drawer 2437, Midland, Texas 79702		9. Well No. 1
4. Location of well UNIT LETTER B 1980 FEET FROM THE E LINE AND 660 FEET FROM THE N LINE, SECTION 20 TOWNSHIP 4-S RANGE 34-E NMPM.		10. Field (and F. No. or V. No.) Wildcat
11. Elevation (Show whether DF, RT, GR, etc.) 4306.7 GL		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 09-15-81 Spud 17 1/2" hole @ 8:30 a.m. on 09-14-81. Ran 10 jts., 13 3/8", 48#, 8 rd., H-40, R-3 ST&C casing to 377'. Cmt. w/350 sx. Class "C" cmt. w/2% CaCl. Circ. 50 sx. Plug down @ 12:30 a.m. on 09-15-81.
- 09-16-81 WOC 24 hrs. Press. test to 500# for 30 minutes - Okay.
- 09-21-81 Finished 11" hole & ran 8 5/8", K-55, 8 rd., R-3, ST&C casing to 3408'. Cmt. w/1100 sx. Howco lite w/15% salt, 5# Gilsonite, & 1/4# flocl. Tail in w/200 sx. Class "C" w/2% CaCl. Bump plug w/2000# @ 6:30 p.m. on 09-20-81. Circ. 96 sx. cmt.
- 09-22-81 WOC 24 hrs. Tested to 500# for 1/2 hr. - Okay.
- 11-06-81 TD 8705'. Ran CNC-FDC log 8696' to surface, DLL-RX0 log 8694'-3404' & BHC log 8690'-3404' TIH w/DP open ended.
- 11-07-81 TD 8705'. Spotted 100 sx. Class "H" cmt. @ 8705'. TIH w/Bit #11. Dress off plug to 8460'
- 11-08-81 TD 8705'. PU & ran 4 1/2", 11.6# & 10.5#, K-55, 8 rd., LT&C & ST&C casing to 8459'. Cmt. w/475 sx. Class "H" w/.3% Halad-4, .5% CFR-2 & 5# salt. Bump plug w/1600# @ 10:30 p.m. on 11-07-81. Plug held okay.
- 11-09-81 TD 8705'. Top of cement @ 6860' by temperature survey.
- 11-13-81 TD 8705' PBD 8437'. Press. test 4 1/2" casing to 1000# for 30 minutes - Okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. L. Robertson R. L. Robertson TITLE Production Engineer II DATE 01-05-82

APPROVED BY Jerry Sexton Jerry Sexton TITLE Dist. 1, Supv. DATE 01-05-82

CONDITIONS OF APPROVAL, IF ANY: