

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Arbusto Energy, Inc.	8. Farm or Lease Name C D
3. Address of Operator 1610 North J, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER 0, 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 6-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4388.7' GR	12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled an 11" hole to 3219'. Ran 77 jts. (3230') 8 5/8" 32# & 24# casing. Set casing @ 3218'. Cemented w/975 sx Halliburton Lite w/15# salt, 3# Gilsonite and 1/4# Flocele/sx plus 200 sx Class "C" 2% CaCl. Circulated out 60 sx. Plug down @ 7:45 p.m. on 11/6/81. After 18 hours, nipped up B.O.P. and pressured to 725 psi for 30 minutes. Tested O.K. Commenced drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Neal A Taylor</u>	TITLE <u>Agent</u>	DATE <u>11/11/81</u>
APPROVED BY <u>Orig. Signed by Jerry Sexton</u>	TITLE <u></u>	DATE <u>NOV 16 1981</u>
CONDITIONS OF APPROVAL <u>Not in Scope</u>		