N. M. CIL CONS. COMMISSION P. O. BOX 1980 HOBBS, NEW MEXICO 88240

APPROVED BY CONDITIONS OF APPROVAL, IF ANY:

U.S. GEOLOGICAL SURVEY ROSWELL, NEW MEXICO

Form Approved.

Dec. 1973	- 10 Bau	et Bureau 110, 42-R1424
UNITED STATES	5. LEASE	
DEPARTMENT OF THE INTERIOR	NM 112 - 37	611
GEOLOGICAL SURVEY	6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
- CONTENT OF THE CONT	N/A	
SUNDRY NOTICES AND REPORTS ON WELLS	7. UNIT AGREEMENT NAME	
	N/A	
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)	8. FARM OR LEASE NAME	
4	Scoti-Federal	
1. oil gas uell other	9. WELL NO.	
2. NAME OF OPERATOR	J. ALLE NO.	1
· · · · · · · - · · · · · · · · · ·	10. FIELD OR WILDCAT NAME	
Enserch Exploration, Inc. 3. ADDRESS OF OPERATOR 75247	Peterson Mississippian Pool	
13247		
1230 River Bend Dr. Suite 136, Dallas, Tx	11. SEC., T., R., M., OR	BLK. AND SURVEY OR
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17		
below.)	Sec. 20, T4S-R	
AT SURFACE: 660' FNL & 660' FEL (NE4, NE4) AT TOP PROD. INTERVAL: Same	12. COUNTY OR PARISH	_
AT TOTAL DEPTH: Same	Roosevelt	New Mexico
	14. API NO.	
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,		
REPORT, OR OTHER DATA	15. ELEVATIONS (SHOW	
PEOLIFET FOR APPROVAL TO: CURSEOUENT REPORT OF	4377.	8' GR
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:	_	
FRACTURE TREAT	100वन्त्र	
SHOOT OR ACIDIZE	<u> </u>	
REPAIR WELL		•
PULL OR ALTER CASING	(NOTE: Report results of m	
MULTIPLE COMPLETE	. 1301	-330.)
CHANCE ZONES		
	<u>D</u> AS	
ABANDON*	LAL Suppose	
17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state	e all pertinent details, and	give pertinent dates,
including estimated date of starting any proposed work. If well is d measured and true vertical depths for all markers and zones pertinen	rectionally drilled, give sub	surface locations and
measured and true vertical departs for an markers and zones pertinen	ic to this work.	
Spudded 17-1/2" hole on November 1, 1981 and	drilled to 355'.	Ran and
cemented 13-3/8", 48#, K-55 surface casing at		
"C" + 2% CaCl ₂ + 1/4#/sack cellocele mixed at		
sacks cement to surface. Bumped plug at 1:25 P.M. (MDT), 11-1-81. Float		
hold of the United on coment 10 hours Duill	-1 10 1/// L-1- L	- 20001 D
held okay. Waited on cement 18 hours. Drilled 12-1/4" hole to 2000'. Ran		
and cemented 9-5/8", 36#, K-55 intermediate of		
Lite + 7#/sack salt mixed at 12.3 ppg and 250		
mixed at 14.8 ppg. Circulated 100 sacks to surface. Bumped plug at 6:30		
P.M. (MDT), 11-6-81. Float held okay. Waited on cement 18 hours. Nippled		
up BOP's and tested to 1000 psi. Presently of		
,		
Subsurface Safety Valve: Manu. and Type	Set	@ Ft.
18. I hereby certify that the foregoing is true and correct		
SIGNED ROCER A CHAPMAN TITLE Regional Drill C. H. Peeples Manage	ing DATE Novembe	r 10, 1981
NOV 1 6 1981 (This space for Federal or State off	ce use)	