

Page 2  
#1 Taylor "O"

Hydro. In 4274#  
(10") IFP 57-1417#  
(60") ISIP 2717#  
(60") FFP 1431-2688#  
(120') FSIP 2717#  
Hydro out 4274#  
BHT 152°

DST #2 - 7710-7750'. Straddle Packer.  
15 min. initial flow. 90 min. final flow. Very weak blow thru out test.  
Recovered 70' SGCM plus 400' GC SW.  
Sample chamber: 1700cc's mud plus 300cc's S.W. @ 80#.  
Hydro In 4142#  
(15") IFP 82-110#  
(60") ISIP 2674#  
(90") FFP 137-192#  
(180") FSIP 2508#  
Hydro out. 4058#

Prepare to temp. abandon.

Phil Drisko

PBD:phm