

Harvill's Drill Stem Testing

Marshall Pipe & Supply
Operator

Speight #1
Well Name and No.

2
DST No.

RECORDER NO. 13751 DEPTH 7028 FT.

FINAL SHUT-IN

TOTAL FLOW TIME: T = 84 MIN.

DT(MIN)	LOG((T+DT)/DT)	PRESSURE(P SIG)	DP(P SIG)
0		409.9	0.0
1	1.929	720.8	311.0
2	1.633	1008.1	598.2
3	1.462	1241.5	831.6
4	1.342	1449.8	1039.9
5	1.250	1601.8	1192.0
6	1.176	1697.7	1287.8
7	1.114	1780.2	1370.3
8	1.061	1832.0	1422.1
9	1.014	1875.7	1465.8
10	.973	1905.3	1495.5
12	.903	1956.9	1547.0
14	.845	1992.4	1582.6
16	.796	2025.3	1615.5
18	.753	2049.2	1639.3
20	.716	2071.3	1661.5
22	.683	2090.2	1680.3
24	.653	2108.6	1698.8
26	.626	2122.6	1712.7
28	.602	2135.0	1725.1
30	.580	2146.8	1736.9
40	.491	2190.8	1780.9
50	.428	2221.1	1811.3
60	.380	2241.3	1831.5
70	.342	2258.0	1848.1
80	.312	2271.1	1861.2
90	.286	2282.3	1872.4
100	.265	2291.5	1881.6
110	.246	2299.7	1889.9
120	.230	2306.6	1896.7
125	.223	2308.6	1898.7

EXTRAPOLATED PRESSURE: 2408.3 PSI
SLOPE: 440.1 PSI/LOG CYCLE
POINTS USED: 9

RECEIVED
NOV 18 1987
OCD
HOBB'S OFFICE