

COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER Drilling Well		7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company		8. Farm or Lease Name Tucker
3. Address of Operator P. O. Box 1978, Roswell, New Mexico 88201		9. Well No. 2
4. Location of Well UNIT LETTER P 660 FEET FROM THE South LINE AND 690 FEET FROM THE East LINE, SECTION 23 TOWNSHIP 7-S RANGE 32-E NMPM.		10. Field and Pool, or Wildcat Chaveroo-San Andres
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RU Verne Drilling Company rotary rig. Spudded well @ 12:30 PM 8/31/68. Drilled 12-1/4" hole to 370'. Ran 11 jts 8-5/8" OD BK 24# J-55 ST&C Class I casing w/guide shoe & float collar = 351.37', set @ 360.82' RKB. Cemented w/250 sx Incor containing 2% CaCl. Plug down @ 7:23 PM 8/31. Cement circulated. Tested 8-5/8" casing to 950# for 30 min. OK & job complete @ 1:30 PM 9/1/68 after 18 hrs WOC. Resumed drilling - 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Original Signed</u> <u>A. D. Kloxin</u>	TITLE <u>Dist. Prod. & Orig. Supt.</u>	DATE <u>9-10-68</u>
APPROVED BY <u>[Signature]</u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		