NEW MEXICO OIL CONSERVAT MISCELLANEOUS REPOR (Submit to appropriate District Office as p	
COMPANY <u>Gulf Oil Corporation - Box 21</u> (Address)	67, Hobba, New Mexico
LEASE Les Suate "CR" A WELL NO. 4 DATE WORK PERFORMED 4-3,4-56	UNIT E S 2 T16-S R 32-E POOL Anderson Ranch Devonian
This is a Report of: (Check appropriate block) Beginning Drilling Operations Plugging	Results of Test of Casing Shut-off Remedial Work

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 101 joints (4182') 9-5/8" OD 36# Gr H-40 & J-55 SS casing. Set and cemented at 4200' with 3200 sacks 4% Gel and 150 sacks Regular Neat cement. Plug at 4144'. Maximum Pressurel100#. Job completed by Howco 4:AM 4-3-56.

After waiting over maikin 30 hours, tested 9-5/8" casing with 1500# for 30 minutes. There was no drop in pressure. Drilled cement plug from 4144-4200'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW	FOR REMEDIA	L WORK REPORTS ONI	Y		
Original Well Da	ta:	a Andrés - sporr / reg			
DF Elev.	TD PB	DProd. Int	Compl Date		
Tbng. Dia	Tbng Depth	Oil String Dia	Oil String Depth		
Perf Interval (s)					
Open Hole Interv	al	Producing Formation	(9)		
RESULTS OF WO	ORKOVER:		BEFORE	AFTER	
Date of Test					
Oil Production,	bbls, per day				
Gas Production,	Mcf per day				
Water Production	n, bbls. per day	7			
Gas-Oil Ratio, c	u. ft. per bbl.				
Gas Well Potenti	al, Mcf per day				
Witnessed by					
			(Company)		
OIL CONSEI	RVATION COM		and complete	ormation given to the best of	
Title		Position Are	Position Area Sunt. of Prod.		
Date			Company Gulf Oil Corporation		