Well plugged and abandoned as dry hole. T.D. 13,754¹. Plugging started 6-24-55. Plugging completed 6-29-55. Elevation 4313¹ DF. DF 15¹ above ground. The following plugs were set:

L 60-10- 36

1 .NG 11 M 19:33

13,700-13,754' with 20 sacks cement. 12,538-12,638' with 40 sacks cement. 10,055-10,155' with 40 sacks cement. 4,204-4,329' with 50 sacks cement. 550-650' with 35 sacks cement.

Set 4" marker at top of surface casing with 10 sacks and location restored to original condition. Recovered 61 joints of 9 5/8" casing. Shot off at approximately 1925'. Rig released 8:00 A.M. 6-5-55. Well was neither shot nor acidized. Casing was not perforated.

DST #1, 9160-9260', Wolfcamp, tool open 1 hour, light blow of air for 45 minutes, then died. Recovered 30' of drilling mud, no oil, gas or water. Flowing pressure O#. 15-minute shut-in pressure O#. Hydrostatic pressure 4700#.

DST #2, 9903-10,030', Wolfcamp, light blow of air for 55 minutes and died. Tool open 1 hour, recovered 120' drilling mud. No shows. Hydrostatic pressure 4950#. Flowing pressure 0-135#. 15-minute shut-in BHP 2295#.

DST #3, 10,172-10,303', lower Wolfcamp, tool open 1 hour and 25 minutes, strong to weak blow of air throughout. Recovered 2000' water blanket and 6400' of salt water. Flowing pressure 2600#-3645#. 15-minute shut-in pressure 3645#. Hydrostatic pressure 5085#.

DST #4, 12,515-12,590', Pennsylvanian formation, tool open 3 hours and 20 minutes. Gas to surface in 2 hours and 50 minutes, too small to test. Recovered 630' of salt water, no oil. Flowing pressure 1750#. 30-minute shut-in BHP 5075#. Hydrostatic pressure 6450#.

DST #5, 12,790-12,877', packers failed.

DST #6, 12,710-12,877', Morrow Line, tool open 1 1/2 hours. Weak blow of air 1 hour and died. Recovered 3500' water blanket and 110' of drilling mud, no oil, gas or water. Flowing pressure 2000#. 15-minute shut-in BHP 2000#. Hydrostatic pressure 6600#.

DST #7, 13,717-13,750', Devonian formation, tool open two hours, had gas to surface in 40 minutes, light blow. Recovered 3600' salt water. Initial flowing pressure 1845#. Final flowing pressure 3330#. 15-minute shut-in BHP 5355#. Hydrostatic pressure 6750#.