

UNITED STATES DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

HOBBBS, ARIZONA
P.O. BOX 159
88240

Approved
Bureau No. 42-21424

5. LEASE

NM-0160804

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to abandon existing back to a different reservoir. Use Form 9-331-G for such proposals.

1. Well No. 88240 well well other

2. NAME OF OPERATOR

Dwight A. Union

3. ADDRESS OF OPERATOR

P.O. Box 159, Hobbs, NM 88240

4. LOCATION OF WELL (REPORT LOCATION AREA. See space 17 below)

AT SURFACE: SEC. 31 T. 15N. R. 3E
AT TOP PROD. INTERVAL
AT TOTAL DEPTH:

10. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE REPORT, OR OTHER DATA

REQUEST FOR APPROVAL

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

FRACURE TREAT

SPOOT OR ACIDIZE

REPAIR WELL

PULL UP AFTER CASING

MULTIPLE COMPLETS

CHANGE ZONES

ABANDON*

(Other) Supplemental Well History

(NOTE: Report results of well logs, completion or zone logs on Form 9-332)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated rate of starting any proposed work. If well is fractured, state five subsurface locations and measured and true vertical depths for all fractures and zones pertinent to this work.)

Records indicated that two joints 2 7/8" tubing left in hole by prior operator. Ran tubing with mill, circulation indicated hole in casing. Set retrievable bridge plug at 1541. Checked casing with various packer settings, found hole at 460' & 760'. Unable to get packer below 760'. Ran swedge to 900'. Ran tubing open ended, with indications that casing is parted at 760'. Ran retrievable head to pull bridge plug, unable to get below 760'. Ran tubing open ended to 3500' & shut down.

It is proposed to plug as follows: Spot 100' plug 3000 to 3100. Push thru tubing with 2 holes @ 2100 & pump sufficient neat cement for 200' plug 2000 to 2100. Tag top of plug. Set packer at 700' and circulate cement from 760' to surface. When cement reaches surface close bradenhead & squeeze with 100 sacks. Pull tubing & packer to top of plug. Fill hole to surface with cement.

Subsurface Safety Valve: Manual Type

Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct.

SIGNED

Dwight A. Union

Agent

DATE 6/27/85

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY.

DATE