

November 5, 1985

Maljamar Grayburg Unit #26 (continued)

"C" and 2250'-2150' with 20 sacks class "C". Perforated 2 holes @ 1000'. Set cement retainer @ 925'. Pumped 28 sacks class "C", left 6 sacks on top of retainer. Set cement plug from 344'-244' with 20 sacks class "C". Perforated 2 holes @ 100'. Installed swedge in 5½" casing. Pumped 50 sacks class "C" down casing and achieved cement returns up 5½"x8 5/8" annulus to surface. RD swedge. Welded on plate to 5½" casing. Installed dry hole marker. Plugs witnessed by Ralph Dello. 11-3-1985.

RECEIVED

FEB 1 1964

DD FORMS
OFFICE