

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>LEONARD NICHOLS</b>		Address <b>1062 AUG 21 BOX 376, ARTESIA, NEW MEXICO</b>			
Lease <b>A. C. TAYLOR "E"</b>	Well No. <b>1</b>	Unit Letter <b>K</b>	Section <b>11</b>	Township <b>17S</b>	Range <b>32E</b>
Date Work Performed <b>SEE BELOW</b>	Pool <b>MALJAMAR</b>		County <b>LEA</b>		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations ☒ Casing Test and Cement Job ☐ Other (Explain):  
☐ Plugging ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

ON 23 JULY 1962, DRILLED 11" HOLE TO 342'. RAN 342' 8 5/8" 24# J-55 CASING. CEMENTED WITH 200 SACKS. CEMENT CIRCULATED TO SURFACE. WAITED ON CEMENT 18 HOURS. TESTED TO 600 PSI FOR 30 MINUTES. PRESSURE HELD, NO LEAKS.

ON 5 AUGUST 1962, DRILLED 7 7/8" HOLE TO 4220 TD. RAN 4132' 5 1/2" 14# J-55 CASING. CEMENTED WITH 350 SACKS OF CEMENT. WAITED ON CEMENT FOR 48 HOURS. PRESSURE TESTED TO 1500 PSI FOR 30 MINUTES. HELD OK.

Witnessed by <b>WHITEY MCCUTCHEON</b>	Position <b>SUPT.</b>	Company <b>LEONARD NICHOLS OIL COMPANY</b>
--	--------------------------	---

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA

D F Elev. <b>4123</b>	T D <b>4220</b>	P BTD <b>4132</b>	Producing Interval	Completion Date <b>7 AUG 1962</b>
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

Perforated Interval(s)

Open Hole Interval



Producing Formation(s)

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name 
Title	Position <b>AGENT</b>
Date	Company <b>LEONARD NICHOLS</b>