



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces  
Lease No. NM-080258  
Unit I

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Federal (U.S.A.) "C"  
Lease No. 192848

TEXACO Inc., Box 352  
Midland, Texas October 19, 1960

Well No. 2 is located 1650 ft. from XX line and 660 ft. from E line of sec. 15

NE/4, SE/4, Sec. 15 T-17-S R-32-E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Maljamar Lee New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 4565 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

TD - 4150'  
7-5/8" O.D. Casing set at 295'

Ran 4140' of 4-1/2" O.D. Casing, 11.60 lb, J-55, 8-R, and cemented at 4150'. 1st stage, 150 sx 4 1/2 Gal, IW tool at 2100'. 2nd stage, 350 sx 4 1/2 Gal. Plug No. 1 at 4090'. Plug No. 2 at 2100'. Ran temperature survey, top of cement at 1530'. Spot 150 sx 4 1/2 Gal Inscr from surface to 1530'. Job complete 4:45 A.M. 10-17-60.

Tested 4-1/2" O.D. Casing for 30 minutes with 1500 PSI from 5:00 to 5:30 A.M. October 18, 1960. Tested O.K. Drilled out cement plugs to 4149' and re-tested with 1500 PSI for 30 minutes from 7:30 to 8:00 A.M. October 18, 1960. Job complete 8:00 A.M. October 18, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 352

E. H. Scott

Midland, Texas

By E. H. Scott

Title District Accountant