

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Budget Bureau No. 1001-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-029509A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Injection Well

2. NAME OF OPERATOR

Conoco Inc.

3. ADDRESS OF OPERATOR

P.O. Box 460 - Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1650' FNL & 330' FEA - Unit Letter H

14. PERMIT NO.

30-025-00602

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

7. UNIT AGREEMENT NAME

MCA Unit

8. FARM OR LEASE NAME

MCA Unit B42

9. WELL NO.

42

10. FIELD AND POOL, OR WILDCAT

Maljama G-SA

11. SEC., T., R., E., M., OR BLM. AND
SURVEY OR AREA

21-17S-32E

12. COUNTY OR PARISH 13. STATE

Lea

NM

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and total pertinent to this work.)

Work started on 8/15/88. Cleanout to 4085'. Run inj profile log & OH caliper. Set packer at 3518'. Squeeze OH interval w/50 sxs 50/50 pg & 35 sxs class "H" Thix. Disp to 3925' w/24 BW. Pull out cement to 3950'. Run inj profile, 9th zone shut off. Work completed on 8/24/88.

APPROVED BY: [Signature]
DATE: [Signature]
APPROVAL OF: [Signature]

DATE: October 17, 1988

ACCEPTED FOR RECORD

OCT 31 1988

See instructions on Reverse Side

SJS
CARLSBAD, NEW MEXICO