

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Federal ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Injection Well</u>	7. Unit Agreement Name <u>MCA Unit</u>
2. Name of Operator <u>Conoco Inc.</u>	8. Farm or Lease Name <u>MCA Unit</u>
3. Address of Operator <u>P.O. Box 460 - Hobbs, New Mexico 88240</u>	9. Well No. <u>42</u>
4. Location of Well UNIT LETTER <u>H</u> , <u>1650</u> FEET FROM THE <u>north</u> LINE AND <u>330</u> FEET FROM THE <u>east</u> LINE, SECTION <u>21</u> TOWNSHIP <u>17S</u> RANGE <u>32E</u> N.M.P.M.	10. Field and Pool, or Wildcat <u>Maljamar G-SA</u>
15. Elevation (Show whether DF, RT, GR. etc.)	12. County <u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <u>Cement to Cased Hole</u> <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work started on 8/15/88. Clean out to 4085'. Run in profile log & OH caliper. Set pk at 3518'. Squeeze OH interval w/50 sxs 50/50 pozmix & 35 sxs class "H" Thick. Displace to 3925' w/24 BW. Pull out cement to 3950'. Run in profile, 9th zone shut off. Work completed on 8/24/88.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie W. Seay Oil & Gas Inspector

TITLE Administrative Supervisor

DATE October 17, 1988

APPROVED BY Eddie W. Seay
Oil & Gas Inspector
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

OCT 20 1988