

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-029509(a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER Water Injection
2. NAME OF OPERATOR Continental oil Co.
3. ADDRESS OF OPERATOR Box 460 Hobbs, N.Mex
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

7. UNIT AGREEMENT NAME

MCA

8. FARM OR LEASE NAME

MCA Unit

9. WELL NO.

67

10. FIELD AND POOL, OR WILDCAT

Malj G-5A Repress

11. SEC., T. R., M., OR BLK. AND
SURVEY OR AREA

Sec 21, T-17S, R-37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4022' df

12. COUNTY OR PARISH

Lea

13. STATE

N. Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled out CIBP at 3730'. Re-set CIBP at 3730'.
Perf 5 1/2" casing w/ 1 spf from 3646'-3650'. Set packer
at 3505'. Pumped 250 gal 15% NE acid in perfs.
mixed 150 SKs Class C cement w/ 3# salt per SK and
displaced 1.5 barrels below squeeze packer. Tugged cement
at 3563'. Drilled cement to 3652' and tested perfs
3646'-50' w/ 500 psi; held o.k. Drilled cement to 3720'
and tested perfs 3707'-17' w/ 500 psi; held o.k. Drilled
out CIBP at 3730'. Set packer at 3682' w/ 12 pts
tension. Completed - 9-25-72

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Thul III

TITLE

Admin. Supervisor

DATE

10-4-72

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

*See Instructions on Reverse Side

USGS(15) MCA(3) File

DATE
ACCEPTED FOR RECORD

OCT 6 1972

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO