

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions
reverse side)

COPY TO G.C.C.

Form approved,
Budget Bureau No. 42 E1471

5. LEASE DESIGNATION AND SERIAL NO.

LC-029509 (2)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 460, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FNL *660' FWL OF SEC. 22

7. UNIT AGREEMENT NAME

MCA

8. FARM OR LEASE NAME

MCA UNIT

9. WELL NO.

30

10. FIELD AND POOL, OR WILDCAT

MALI. C-SA REPRESS

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SEC. 22, T-17S, R-32E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3998' DF

12. COUNTY OR PARISH

LEA

13. STATE

N. MEX.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well was plugged and abandoned by the following procedure.

Run 2 3/8" Tg with overshot and tied onto 2 3/8" stuck tubing at 2642'. Set a 200 sack cement plug in OH thru tubing. Released overshot and squeezed damaged casing at 2642' w/ 300 sacks of cement. Set a 25 sack cement plug from 900' to 800'. Capped well with a 10 sack plug and dry hole marker. Mud was placed between each set of cement plugs. Location is restored and ready for inspection. Work was started on 12-22-71 and completed on 12-31-71.

18. I hereby certify that the foregoing is true and correct

SIGNED

Thush Dargla

TITLE

Adm. Supervisor

DATE

1-6-72

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

JUN 2 1975

ARTHUR R. BROWN
DISTRICT ENGINEER

USGS-5 FILE

MCA Ptra

*See Instructions on Reverse Side