

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
NEW MEXICO 88240
RECEIVED

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ <i>Injection Well</i>	5. LEASE DESIGNATION AND SERIAL NO. <i>LC-029509B</i>
2. NAME OF OPERATOR <i>Conoco Inc.</i>	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR <i>P.O. Box 460 - Hobbs, New Mexico 88240</i>	7. UNIT AGREEMENT NAME <i>MCA Unit</i>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <i>1980' FSL & 1980' FSL - Unit Letter J</i>	8. FARM OR LEASE NAME <i>MCA Unit Bly 3</i>
14. PERMIT NO. <i>30-025-00627</i>	9. WELL NO. <i>74</i>
15. ELEVATIONS (Show whether DF, RT, GR, etc.)	10. FIELD AND POOL, OR WILDCAT <i>Maljamar G-SA</i>
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA <i>22-17S-32E</i>
	12. COUNTY OR PARISH <i>Lea</i> 13. STATE <i>NM</i>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) ☐	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENTS* ☒
(Other) <i>Convert to Cased Hole</i>	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Work started 9/15/88. MIRR. Clean out to 4112. Run caliper log & injection profile log. Test casing & found leak 78'-110' from surface. Squeeze w/100 sxs "C" w/2% CaCl₂. DO cement. Spot 60 bbl "Puddle Pack" slurry over OH. DO & underream. Run 22' fiberglass liner on liner hanger pk. Land float at 4011' & cement w/140 sxs 50/50 poz. Set pk & reverse clean. CO liner to PBTD. Test liner, shoe wet. Squeeze w/100 sxs. DO cement. Run CBH & perf 3770'-4000'. Run injection equipment. Work completed 10/25/88

18. I hereby certify that the foregoing is true and correct

SIGNED *[Signature]* *DFINNEY*

TITLE *Administrative Supervisor*

DATE *December 8, 1988*

(This space for Federal or State office use)

APPROVED *[Signature]*

TITLE

DATE *12-13-88*

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side