

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instruction on re-
verse side)Form approved.
Budget Bureau No 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-058395

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ <i>Water Injection Well</i>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR	<i>MCA</i>
3. ADDRESS OF OPERATOR	8. FARM OR LEASE NAME
<i>Continental Oil Company</i>	<i>MCA Unit</i>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface	9. WELL NO.
<i>P.O. Box 460, Hobbs, New Mexico 88240</i>	<i>84</i>
10. FIELD AND POOL, OR WILDCAT	<i>Wash. B-SA Report</i>
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA	<i>Sec. 22, T-175 R-32E</i>
12. COUNTY OR PARISH	13. STATE
<i>Lea</i>	<i>N. Mex.</i>
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.)
	<i>3,988' DF</i>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Run 2 3/8" cement lined tubing w/ packer. Run 6 1/2" bit on 2 3/8" 24q.
and cleaned out to 4,105'. Run 4 1/2" casing and set at 3,775'.
Cemented casing with 350 sacks Class 'C' cement. Drilled out
cement and cleaned out to 4,105'. Run GRN and caliper surveys.
Run 2 3/8" cement lined tubing w/ packer. Set packer at 3,700'.
Placed well on injection.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Hault

TITLE

Division Office Manager

DATE

11-13-73

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

USGS-5, MCA-3, File