

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Las Cruces
Lease No. L.C. 059152 (b)
Unit Lease

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Johns B

January 7, 1959

Well No. 9 is located 1980 ft. from N line and 1980 ft. from E line of sec. 24T4N Section 24 17S 32E MDPN
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)Valencia Lee New Mexico
(Field) (County or Subdivision) (State or Territory)The elevation of the derrick floor above sea level is 4092 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 7 7/8" hole to 4393 feet for total depth. Ran 5 1/2" casing to 4392 and cemented with 400 sacks 50% Pozmix plus 2% gel. Plug down 4:00 A.M. 1-2-59. Released pressure after 12 hours and ran temperature survey. Found top cement behind pipe at 2410 feet and top cement plug at 4360 feet. After 43 hours pressure tested casing with 1000# for 30 minutes, test OK. Ran tubing and bit and drilled out to 4374 feet for plugged back total depth.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Drilling & Exploration Company, Inc.Address Box 2075Hobbs, New MexicoBy D. C. WebbTitle Division Production Superintendent