Form 9-381 a. (Feb. 1961)		Budget Bureau No. 42-R358.4. Approval expires 12-31-60.
	(SUBMIT IN TRIPLICATE)	Land Office Las Crucos
1779VED	UNITED STATES	() L. C. 059152 (b)
JAN 23 1959	DEPARTMENT OF THE INTERIOR	Unit LOG.80
ACTING DISTRICT ENGINEED	GEOLOGICAR SURVEY27	9 : 53

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Johna B		<b></b>	Jamuary 19,	, 19. <b>59</b>
Well No. <b>10</b> is loca	ted <b>1990</b> ft. f	rom $\left\{ \begin{array}{c} \mathbf{N} \mathbf{K} \mathbf{X} \\ \mathbf{S} \end{array} \right\}$ line as	nd 1980 ft. from $\begin{bmatrix} E \\ E \end{bmatrix}$ line of sec.	24
SE/4 Sec. and Sec. No.)	1 <b>75</b> (Twp.)		(Meridian)	
Halljanar (Field)	(Coi	Los anty or Subdivision)	(State or Territory)	

The elevation of the derrick floor above sea level is 4073. ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 10:30 A.M. 1-17-50. Drilled 15" hole to 177 fest in Red Bed. Ran 10 3/4" casing to 176 fest and cemented with 175 sacks regular cement plus 2% calcium chloride. Gement circulated to surfacel Plug down 5:00 P.M. 1-17-59. After WGC 24 hours, pressure tested casing with 1000# fee 30 minutes, test OFK. Drilled out plug with 7 7/8" bit at 7:00 P.M. 1-18-59.

> RECEIVEM JAN 2 3 1959

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Drilling & Exploration Company, Inc.

Address Box 2075

Hobbs, New Hextoo

------

By D. C. M. M.

Title Division Production Superintendent