| For | m 9. Feb. 1 | 381 a 951) | | |
|------|----------------|----------------------|-----|---|
| | | م ۾ | ί, | |
| | | î.,,,, | . 9 | ا محمولی داده این از این از |
| - ند | 164 | | | N-03 |
| , - | | | | - - - |

(SUBMIT IN TRIPLICATE)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY 2 5

Lease No. L. C. 030437 (A)

DEGRINE

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL

NOTICE OF INTENTION TO CHANGE PLANS

NOTICE OF INTENTION TO TEST WATER SHUT-OFF

NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL

NOTICE OF INTENTION TO SHOOT OR ACIDIZE

NOTICE OF INTENTION TO PULL OR ALTER CASING

NOTICE OF INTENTION TO PULL OR ALTER CASING

NOTICE OF INTENTION TO ABANDON WELL

SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR

SUBSEQUENT REPORT OF ABANDONMENT

SUBSEQUENT REPORT OF ALTERING CASING

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

| Johns A-24 | ************ | February 27, , 19.59 |
|---|-------------------------|---|
| Well No5 is located | 330 ft. from [S] line a | nd 990 ft. from $\{E\}$ line of sec. 24 |
| SE/4 Section 24. (1/4 Sec. and Sec. No.) | 178 32E (Twp.) | (Meridian) |
| . | | New Marico (State or Territory) |

The elevation of the derrick floor above sea level is 4063 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drillad 7 7/8" hole to 4398 feet for total depth. Ran 5 1/2" casing to 4397' and coment ed with 400 sacks 50% Pozaix plus 2% gel. Plug down 9:45 A.M. 2-22-59. Top of coment behind pape 2810' by temperature survey and top of coment plug at 4376'. After 52 hours WOC pressure tested casing with 1000# for 30 minutes, test 0.K.

| I understand that this plan of work must receive approval in writing | by the Geological Survey before operations may be commenced. |
|--|--|
| Company Drilling & Exploration Company, | Inc. |
| Address Box 2075 | |
| Hobbs, New Mendico | Ву |
| | Title Division Production Superintencen |