

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-053697 (6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐ <i>Water Injection Well</i>	7. UNIT AGREEMENT NAME <i>MCA</i>
2. NAME OF OPERATOR CONTINENTAL OIL COMPANY	8. FARM OR LEASE NAME <i>MCA Unit 1794</i>
3. ADDRESS OF OPERATOR P. O. Box 460, Hobbs, N.M. 88240	9. WELL NO. <i>139</i>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface <i>1980' FNL & 1980' FWL of Sec. 25</i>	10. FIELD AND POOL, OR WILDCAT <i>Mch. 5-SA Rgn.</i>
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) <i>4,006' DF</i>
	12. COUNTY OR PARISH <i>Rea</i>
	13. STATE <i>N. Mex.</i>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Ran log. inspection log 3820' to surface. Jet washed 4,100'-4,200'. Chased out bridges & fill 4,130'-4,243'. Drilled, junk 4,243'-4,245'. Drilled. 4 3/4" hole to New T.D. 4,250'. Set full string 4" 10.23" log. at 4,035'. Cemented 4 1/2" 5 sacks Class "C" cement. T.O.C. at 2,200' (by survey). Drilled. cement to 4,037'. Tested casing to 2,500', test O.K. Ran injection tubing & packer. Placed well back on injection.

Work started 3-22-74, completed 4-27-74.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert F. Gault

TITLE

Division Office Manager

DATE


5-7-74

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE



*See Instructions on Reverse Side

USGS-5, MCA-3, File