

Daily Activity Report

Conoco Inc.

MCA Unit #249

Lea County, New Mexico

Job #3489

9/11/01 Tuesday

Notified OCD, Gary Wink and BLM, Steve Caffey. MIRU Triple N rig #24. ND wellhead, NU BOP. RIH w/ 2 jts workstring and stacked out @ 30'. POOH w/ tbg and RIH w/ mule-shoed joint, unable to get thru casing part @ 40'. SDFN.

RT: 2:00 – 5:30 3.5 hrs CRT: 3.5 hrs Cost today: \$1,160 Cost to Date: \$1,160

9/12/01 Wednesday

RU 1-11/16" sinker bar on wireline, RIH, stacked out @ 40'. POOH. RIH w/ bent sub on tubing, unable to get into casing @ 40'. Called out reverse unit and PU 3 3/4" bit and two 3" drill collars, tagged @ 40'. RU swivel and drilled 40 – 45', lost circulation. Pumped 60 bbls, no returns. Pumped down tubing, plugged off. POOH w/ bit, unplugged bit (red beds). RIH w/ bit and collars, drilled 45 – 50' and fell thru, tagging @ 80'. Drilled/washed to 120' and circulated hole clean, POOH w/ collars. RIH w/ collar locator on wireline, unable to get below 40', POOH, SDFN.

RT: 7:00 – 7:30 12.5 hrs CRT: 16.0 hrs Cost today: \$2,288 Cost to Date: \$3,448

9/13/01 Thursday

RIH w/ impression block and POOH. RDMO to MCA Unit #52. Will move in Conoco's production rig to fish.

RT: 7:00 – 9:00 2.0 hrs CRT: 18.0 hrs Cost today: \$647 Cost to Date: \$4,095

9/14/01 Friday

Notified OCD, Gary Wink. MIRU Triple N rig #25 and plugging equipment. RIH w/ 127 jts workstring, tagged CICR @ 3,904'. RU cementer and circulated hole w/ mud, pumped 25 sx C cmt on CICR 3,904 – 3,534'. POOH w/ tbg and SD for weekend.

RT: 12:30 – 6:30 6.0 hrs CRT: 24.0 hrs Cost today: \$2,468 Cost to Date: \$6,563

9/17/01 Monday

Notified OCD, Gary Wink. RU gauge ring and RIH on sandline, tagged cmt @ 3,405', POOH. RIH w/ wireline and perforated casing @ 2,000', POOH. RIH w/ packer to 309'. Set packer and established rate of 1/2 BPM @ 1,300 psi, squeezed 35 sx C cmt 2,000 – 1,850', ISIP 500 psi. WOC 2 hrs and released packer, POOH. RIH w/ wireline and tagged cmt @ 1,847', PUH and perforated casing @ 1,000', POOH w/ wireline. RIH w/ packer to 495'. Set packer and pressured up to 1,500 psi, no rate. POOH w/ packer and RIH w/ tbg to 1,052'. Pumped 25 sx C cmt 1,052 – 682' and POOH w/ tbg. POOH w/ washpipe and ND BOP. RIH w/ wireline and tagged cmt @ 720', POOH. Pumped 10 sx C cmt 50' to surface, RD.

RT: 9:00 – 7:30 10.5 hrs CRT: 34.5 hrs Cost today: \$4,468 Cost to Date: \$11,030